Appendix 2

Project Risk Register

Nos.	Raised by	Date Raised	Probability	Impact	Gross Risk Score	Proxim ity	Description	Mitigation	Owner	Target Date	Revised Probability	Revised Impact	Residual Risk Score	Status	Date last rev'd by board
	Eas	st Oxford	Commi (DRAF		Centre		SK REGISTER 9)								board
		2019	(- ,								
1		May	2	3	6		Dev Board/CEB approval not given May/ June 2019 - for design team consultancy contract award	Pre- brief key members in advance. Ensure case for contract award is robust.	Project Sponsor/ PM (Proj.Manager)	June	2	3	6		
		May		3	6		Complex Project - team roles and responsibilities ambiguous. Inefficiency, delayed decision making, and issues missed.	Ensure external and internal roles & responsibilities clearly defined. Same for project governance and decisions/authorisation.	. , ,	May/June	2	3	6		
2		May	2	3	9		Community Centre Brief (CCB) not fixed in time to allow planning application in October 2019	Agree with Design Team when this CCB must be fixed to allow planning application by October 2019.	Sponsor Communities Team/	July / Aug	2	3	9		
3		May May	3	<u>3</u> 4	12		Community engagement process becomes protracted, departs from programme.	Agree Engagement Plan as a priority- actions/ dates/ roles. Agree dates for User/Client Spec 'fix', and design 'fix'.	Consultant Communties Team / PM	June	2	3	8		
-		May	3	4	12		Planning process raises issues which impact on development capacity of sites, impacts achievable sqm, values and costs.	Consultant team to prepare schemes for early pre app discussions and an iterative viability	PM / Consultant	July / August	2	2	4		
6		May	3	3	9		Detailed due diligence (suveys) raise issues impacting on cost e.g. Archaeo, heritage, asbestos etc. Prioritise surveys with limited time windows e.g. ecology,	Comprehensive programme of suveys as early as feasible (and appropriate) and understand impact on project.		Ongoing	3	3	9		
7					9		Programme is very ambitious in view of project complexity e.g. need for wide community engagement, political and local sensitivity, and need to fix build brief urgently.	Review programme regularly to ensure speed does not compromise successful outcome. Appoint design team with relevant expertise and resources. Mobilise internal project team structure (resource & expertise) to match.	Project	Ongoing			4		
8		May May	2	3	6		Community (or private partner) put forward alternative proposal / funding proposal which delays programme whilst considered.	Extract any community proposal/ views as as priority. Resolve how any proposal impacts project/deliverability, agree any change in strategy and move on.	Sponsor / PM Communities Team / PM	June - July	2	3	6		
0					9		Legal issues - title/ leases.	Title report produced by OCC legal. Actions to be followed up.		Ongoing		3	9		
9		May	3	3	12		Legal - tenants occupation (leases/ licences). E,g, Film Oxford - unsatisfactory occupational terms/ risks.	Risk reviewed regularly with OCC legal team. To be continued. No action agreed due to Film Oxford in principle support to relocate to a	OCC Legal	Ongoing	3		9		
10		May	3	4	12		Decant strategy not agreed (plan for each tenant) in time to adhere to programme. Any cost of securing/ rental payments for temporary premises or alterations required not currently in budget.	Determine decant stategy for each tenant by Sept 2019, including any budgetary needs and identify premises/ alterations/timing	Communities	Aug / Sept	3	3	6		
11		May	3	4	9		Residential site values change - e.g. market conditions, build inflation, policy change	Regular viability reviews throughout project. Contingency allowances where appropriate.	Team / PM	Ongoing	2	3	6		
12		May May	3	<u>3</u> 4	12		Corporate priorities change, or funding re-allocated if programme		PM Project Sponsor	Ongoing	2	3	8		
10		iviay	3		12		delayed susbtantially Any changes to Community Centre design sought after design fix / or after build contract award - will be very costly and incur delay.	Ensure all project team and stakeholders sign up to a definitive 'design fix'. Provisions for any changes within contracts.	Ороноог	Sept		7	9		
14		May	3	4	9		PR - negative public press if delay incurred, lack of information, or engagement process not robust	Engagement and comms plan to be addressed as a priority. And stakeholder groups categorised.	PM / Users PM/ Communities team/ Comms	Ongoing	3	3	4		
15		May	3	3	6		Project evolves away from Consultant Brief/Contract - incurs additional professional fees and delay.	Ensure Consultant Contract is appropriately scoped against fees to minimise any additional fee claims. Acknowledge that substantial change in Client Brief will incur additional cost/delay	Project	June & Ongoing	3	2	6		
16 17		May May	2	2	8		Commitment (leases) of anchor tenants not secured before build award contact. Impact on expected income streams and viability, and need to fill space which may be partially bespoke.	Ensure level of commitment required (agreement to lease) agreed early on with anchor tenants (as a minimum) and secured prior to contract award.	Sponsor / PM	Sept	2	3	6		
18		May	3	4	12		Anchor tenants (and or other tenants) do not take space at the new facility. Income and viability risk. Potential negative PR Original allocated project budget is	As above - plus ensure full business case addresses this possibility, market demand, and identifies a 'back up' plan. Feasibility/viability must be iterative,	Communities Team / PM	June - Sept Sept	2	4	8		
19		May	3	4	12		not sufficient. Further budget is not forthcoming. Residential strategy for Council	and the case for any further funding robust supported by business case. Housing Manager forms part of	PM / Project Sponsor	Ongoing	3	4	12		
20		May	2	3	6		direct delivery of housing units changes	project team, and ongoing discussion.	Housing / PM		2	2	4		
21		May	3	4	12		Full Business Plan does not identify a viable operational basis which can be delivered, and / or cannot be supported financially.	Ensure business case developed in parallel with engagement and design to identify any issues early on.	Communities Team /Finance	June - Sept	3	4	12		

