

ID	Task Name	Duration	Start	Finish	2010												2011											
					a	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	e	Mar	Apr	a	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	e	Mar	Apr
1	Appointment of Project Manager	0 days	Fri 27/03/09	Fri 27/03/09	/03																							
2	Appointment of Project Design Team	12 wks	Mon 06/04/09	Fri 26/06/09	[Grey bar]																							
3	Initial Design Period	165 days	Mon 29/06/09	Mon 22/02/10	[Thick black bar]																							
4	Concept Design (RIBA C)	8 wks	Mon 29/06/09	Fri 21/08/09	[Green bar]																							
5	PB Sign off Review Stage C	0 days	Fri 21/08/09	Fri 21/08/09	◆ 21/08																							
6	Option Appraisal and Funding Scenarios	6 wks	Mon 24/08/09	Fri 02/10/09	[Red bar]																							
7	PB Sign off of Stage C to D	0 days	Mon 05/10/09	Mon 05/10/09	◆ 05/10																							
8	Design Development (RIBA D)	7 wks	Mon 05/10/09	Fri 20/11/09	[Yellow bar]																							
9	Planning Application	12 wks	Mon 23/11/09	Mon 22/02/10	[Yellow bar]																							
10	Detailed Design Period	40 days	Mon 04/01/10	Fri 26/02/10	[Thick black bar]																							
11	Design Development (RIBA E)	8 wks	Mon 04/01/10	Fri 26/02/10	[Yellow bar]																							
12	PB Sign off of Stage E	0 days	Fri 26/02/10	Fri 26/02/10	◆ 26/02																							
13	Pre Construction	188 days	Mon 05/10/09	Fri 02/07/10	[Thick black bar]																							
14	Production Information (RIBA F)	6 wks	Mon 01/03/10	Fri 09/04/10	[Green bar]																							
15	PB Sign off of Stage F	0 days	Fri 09/04/10	Fri 09/04/10	◆ 09/04																							
16	Tender Documentation (RIBA G)	4 wks	Mon 12/04/10	Fri 07/05/10	[Green bar]																							
17	PB Sign off of Stage G	0 days	Fri 07/05/10	Fri 07/05/10	◆ 07/05																							
18	Tender Action (RIBA H) - Tender, Evaluation & S	20 wks	Mon 05/10/09	Fri 25/06/10	[Green bar]																							
19	PB recommend Contractor	1 day	Mon 28/06/10	Mon 28/06/10	◆ 28/06																							
20	Executive Board Sign off Contractor	1 day	Tue 29/06/10	Tue 29/06/10	◆ 29/06																							
21	Appointment of contractor	0 days	Fri 02/07/10	Fri 02/07/10	◆ 02/07																							
22	Construction	235 days	Mon 05/07/10	Mon 06/06/11	[Thick black bar]																							
23	Mobilisation (RIBA Stage J)	3 wks	Mon 05/07/10	Fri 23/07/10	[Purple bar]																							
24	Construction (RIBA Stage K)	10 mons	Mon 26/07/10	Mon 09/05/11	[Purple bar]																							
25	Client Fit out	4 wks	Tue 10/05/11	Mon 06/06/11	[Purple bar]																							
26	Proposed Opening	0 days	Mon 06/06/11	Mon 06/06/11	◆ 06/06																							
27	Use	240 days	Tue 07/06/11	Mon 07/05/12	[Thick black bar]																							
28	Post Practical Completion (RIBA L)	12 mons	Tue 07/06/11	Mon 07/05/12	[Thick black bar]																							

Project: Redevelopment of Old Fire St: Date: Mon 21/09/09	Task		Milestone	◆	External Tasks	
	Split		Summary		External Milestone	◆
	Progress		Project Summary		Deadline	↓