Overarchi	Priority level (emissions reduction, climate change resilience and / or biodiversity benefits) ing actions	Action	Resources	Milestones	Outcome	Delivery lead (one name only - for internal progress tracking)	Due date	RAG (progress against due date)	Comment on RAG status	Update Nov 23	Feb '24
4			£TBC (Net Zero Transition Fund)	Agree scope and methodology with property and Asset Review Group.		) Mish Tullar	Jun-23	3	Waiting for April'24 and additional staff	Resourcing in this space is currently being considered via the budget round. There is arequest for an additional Corporate Property Officer, specifically for ES work from 04/24	
3	MEDIUM	Develop and schedule delivery of Carbon Literacy training including key areas such as procurement.  [Carbon Management Plan; Environment Audit]	Staff time (ES for develoment) All Staff	September 2023 roll out of training	Improved baseline knowledge of all staff helping the council meet Net Zero targets		01/09/2023 [revised date from June]	3	Making progress and should start imminently	and Phase 1 (except Snr managers and Clirs)	A training course aimed at general staff, tailored specifically for OCC, has been developed. This and the 2 staff to deliver the training are currently being certified by the Carbon Literacy Project. The modules will also be subsequently adapted for Senior staff and elected members. Roll out will begin in April. The first session will be training new trainers.
1	LOW	Produce detail costings for commitments made in the Carbon Management Plan and Zero Carbon Oxford Action plan including resourcing, costs (known and unknown), an current/ future funding streams. Include a log of funding applied for.	1	•	Understand funding received and potential gaps	Nigel Kennedy	Oct-23	3	Impacted by resourcing constraints	This is set for action under the NZ Steering Group (needs discussion with Nigel K) in Jan '24	More data is needed to do this work. Survey work is underway on Commercial and HRA properties. An Asset Management Strategy, and 5 year capital programmes are being revised and refreshed which will include some of this work as appropriate. This will sit whithin the broader refresh work of the 30 year HRA Business Plan and its financial capacity. Similar work is needed for fine telectrification.
2	MEDIUM	Integrate Net Zero and biodiversity goals into corporate governance documents (PID, business cases).	Staff time (ES and regen)		Consistent consideration of ne zero in corporate decision making	,	Jun-23		Completed		All project and cabinet reporting contains sections to consider carbon ar sustainability requirements. Additional guidance (16 pages) sits alongside. The ES Team is available to support & has manager representation on any projects coming up via internal Asset Rreview & developemnt Review Groups and Dev Board
5		·	eStaff time (procurement and all contract managers; budget impact TBC)		Consistent consideration of environmental impacts in	Annette Osborne	Jun-23	3	Completed		Procurement rules require that a Sustainable Impact assessement is completed for all contracts worth more than $\dot{\Sigma}100k$
Council b	ouilding			Leys lighting project to Developmen							
	HIGH	Progress Salix pipeline project priorities including Leys lighting and low emissivity ceiling for the Ice Rink		Board in March  Low emissivity ceiling structural worbeing developed & then will return again to Asset Review Group for fina	al Council energy bill reduction		Jun-23 (Leys) Sept-23				Leys lighting is completed, loe Rink remains oustanding. The Salix revolving loan finishes in 03/25. There is a min of £262k to en-levest in 24/25 he ES team has been working with Property to identify projects on Council properties which if the Salix criteria and where we pay the bill. The Leisure goontact delay has caused a delay in moving loe Rink and other leisure
3° 7	HIGH	[Carbon Management Plan; Leaders briefing April '22] Scope options/ opportunities for Power Purchase Agreements with the Low Carbon Hub and ZCOP Partner [Carbon Management Plan; Leaders briefing April '22]	sStaff time (Environment Sustainability)	approvals.	and carbon reduction  Stability in Council energy bills and guaranteed purchase of Green elec	Vikki Robins  Vikki Robins	(Ice Rink) Sep-23	3	50% Completed  Completed for current utilities procurement	to be explored.	projects forward.  The Council is not moving forward with a PPA at this point. It ha 90%completed recontracting its utilities brokering contract with Laser for 2 yrs (starts Oct '24). A Energy Procurement Review has been agreed to be undertaken in 2025 – which will look at PPA's and other methods of best value green energy purchasing.
8	MEDIUM	Cabinet Report to update energy and water procurement strategy (the new strategy commences in Oct 2024, to coincide with ending of LASER contract).	Staff time (Carbon Reduction Team and finance)		Energy and water procuremer strategy is updated to reflect current market conditions, deliver best value for money to the Council and scope opti	<b>.</b>	Dec-23	3	Completed		Paper submitted and approved in Oct '23.
Council fl	leet decarbonisation										
	MEDIUM		Staff time (ODS and Environment		Plan setting out different technology options, timescales, impacts and costs to support full fleet					Slowing down, due to need to obtain more charging capacity. Only @45% of fleet can be decarbonised without considerable investment This coupled with the fact that huch of HGV type EV is still prototype is constraining attempt	
9		[Carbon Management Plan]	Sustainability)	25% fleet EV by 2023	decarbonisation.	Simon Howick	Mar-23	3	Second draft in development	to fully electrify	
Council w	vaste reduction										
10	LOW	Develop a new strategy for Oxford City Council waste to reflect new working from home arrangements and change to City Council buildings (e.g., move from SAC to the Tow Hall)	s nStaff time (ODS and OCC)	New baseline data  Discussion prior to the move to Tow Hall to understand arrangements	Ensure an internal resource and recycling plan that aligns n with Oxfordshire Resource an Waste Partnership objectives	Collion Howick	Dec-23	3	On track		

This page is intentionally left blank