Appendix 1

			Appendix 1 – Meanwhile in Oxfordshire Risk Register										
Last	Updated	29/10/20	• •										
Update		CL						j					
Revisi		30/10/20	Risk Register					j					
	Date			Current Risk -	Current Risk	Current Risk	Risk		Action				
NO.	Raised	Risk Type	Risk Description	Probability	Impact	Score	Response	Mitigating Actions	Due Date	Risk Owner	Risk Status	Comments	
Α	Financial												
								Cabinet Report to be completed and					
	Nov-20	Threat	OxLEP Funding not secured, contract not agreed	2	5	10	Reduce	Members briefed	Nov-20	CL/SW	Response agreed	OxLEP funding time limited	
			Capital Funding not approved – programme would					Options appraisal and Business Case					
	Nov-20	Threat	terminate and Council at risk of consultant fees	3	5	15	Reduce	required for Programme	Nov-20	CL/SW/MP	Response agreed	OxLEP funding time limited	
			Programme not met for delivery by March 2021					Conclude consultant appointments and					
	Nov-20	Threat	and resulting loss of OxLEP funding	3	5	15	Reduce	close programme monitoring with consultants	ongoing	CL/SW	To review		
		L						Instruction to Browne Jacobson for legal					
	Nov-20	Threat	Programme non-compliance with re: State Aid	3	5	15	Reduce	advice on State Aid	Nov-20	CL/SW/MP	Due 5/11/2020		
		L.						Early appointment of operator required, ITT					
_		Threat	Market conditions limit viability	3	4	12	Reduce	to be prepared	Nov-20	CL/SW	Escalation agreed		
В	Feasibility	/											
		.L.						Options appraisals to include detailed cost			L		
	Jan-21	Threat	Business Case not viable	3	4	12	Reduce	appraisals.	Jan-21	CL/SW	Escalation agreed		
			L					Planning pre-app required as part of the		01 (014)			
		Threat	Planning restrictions on design and use	3	3	9	Reduce	feasibility works	Jan-21	CL/SW	Response agreed		
С	Covid -19)	O commence to a striction of the striction of					Falliant and the standard forms of					
			Government restrictions delay building			40	D 1	Earliest contractor appointment - form of	. 04	01 (0)4(
-	Jan-21	Threat	construction works	3	4	12	Reduce	contract to be reviewed	Jan-21	CL/SW	Open		
	Risk Matrix		5										
			Probability	_	10		2.0						1
			Almost certain	5	10	15	20	25					1
-			Likely	4	8	12	16	20					
			Possible	3	6	9	12	15					1
-			Unlikely	2	4	6	8	10					
			Rare	1	2	3	4	5					
1——		1	Impact	Insignificant	Minor	Moderate	Major	Severe					1
				D b - b !!! (l			+					
				Probability .1 Rare	Impact								
-		-		1 Kare 2 Unlikely	.1 Negligible .2 Minor								+
		1		.2 Unlikely .3 Possible	.3 Moderate								1
-		1		.4 Likely	.4 Major		1	+		1			+
-		1		.5 Almost certain			1	+		1			}
		<u> </u>		o Aimost Certain	i.o Gatastrophic							i	

RISK CATEGORY	RISK TYPE	RISK RESPONSE	
Strategic & Commercial Economic, financial	Threat	Avoid	
& Market	Opportunity	Reduce Fallback/	
Legal & regulatory Organisational, human		Contingency	
&management		Accept	(
Political		Share Transfer	
Environmental			
Technical, operational			
& infrastructure			

RISK STATUS
Open
Response agreed

Escalation agreed

Closed
To review
Transferred to issue Log

RISK MATRIX									
Probability									
Almost Certain	5	5	10	15	20	25			
Likely	4	4	8	12	16	20			
Possible	3	3	6	9	12	15			
Unlikely	2	2	4	6	8	10			
Rare	1	1	2	4	4	5			
		1	2	3	4	5			
	Impact Insignificant			Moderate	Major	Severe			

