



DRAFT

Project: Cowley Plus - Indicative S
Date: Fri 01/04/22

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Name	Duration	Start	Finish	2023						2026					
					Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	Qtr 3	Qtr 1	
45	Possessions	154 days	Wed 03/12/25	Tue 07/07/26												
46	DCL - 29hr Sunday x2 activities	0 days	Wed 03/12/25	Wed 03/12/25												
47	DCL - 29hr Sundayx2 activities	0 days	Thu 08/01/26	Thu 08/01/26												
48	DCL - 29hr Sunday x2 activities	0 days	Fri 20/02/26	Fri 20/02/26												
49	DCL - 29hr Sunday x2 activities	0 days	Fri 03/04/26	Fri 03/04/26												
50	DCL - 54 hr weekend x2 activities	0 days	Tue 07/07/26	Tue 07/07/26												
51	Stage 5 - Completion	20 days	Mon 23/02/26	Fri 20/03/26												
52	Complete stations	20 days	Mon 23/02/26	Fri 20/03/26												
53	Stage 6 - Comissioning	0 days	Tue 07/07/26	Tue 07/07/26												
54	Stations and track complete	0 days	Tue 07/07/26	Tue 07/07/26												
55	Stage 7 - Driver Training	15 days	Wed 08/07/26	Tue 28/07/26												
56	Driver Training	15 days	Wed 08/07/26	Tue 28/07/26												
57	ES6 - Construction Complete	0 days	Fri 06/03/26	Fri 06/03/26												
58	End PACE Phase 3	0 days	Fri 06/03/26	Fri 06/03/26												
59	PACE Phase 4 - Project Close	253 days	Tue 12/05/26	Thu 29/04/27												
60	Start PACE Phase 4	0 days	Tue 12/05/26	Tue 12/05/26												
61	Project Demobilised	120 days	Tue 12/05/26	Mon 26/10/26												
62	Project Demobilised	120 days	Tue 12/05/26	Mon 26/10/26												
63	ES7 - Project Demobilised	0 days	Mon 26/10/26	Mon 26/10/26												
64	Contract Accounts	133 days	Tue 27/10/26	Thu 29/04/27												
65	Contract Accounts settled	133 days	Tue 27/10/26	Thu 29/04/27												
66	ES8 - Contract Accounts settled	0 days	Thu 29/04/27	Thu 29/04/27												

DRAFT

Project: Cowley Plus - Indicative S Date: Fri 01/04/22	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			

