Appendix 2 - Risk Register

Local Authority Housing Fund Round 2

									Gross		Current		nt	Target							
Re	f Title	Risk Description	Opp / Threat	Cause	Consequence	Risk Treatment	Date Raised	Owner	Р	1	Р	1	Score	Р	1	Comments	Control / Mitigation Description	Date Due	Action Status	% Progress	Action Owner
	1	ı		Destruction and	N-4		1	1									Established team to deliver				
		Under deliver of target of 4 properties and conversation to letable dwellings		purchase suitable properties from open market by	well as reputational	Reduce	11/07/23	Stephen Cohen	3	3	2	3	6	2	2		properties who have been involved in planning for functional application.	29/04/24	Not yet started	0%	
	Insufficient capital	Additional pressure on Housing Revenue Account (HRA)		element to purchase	Inability to purchase properties, as well as reputational damage	Avoid	11/07/23	Stephen Cohen	1	1	1	1	1	1	1		Financial modelling completed in consultation with Council's financial services team and HRA provision planned for.	29/04/24	Ongoing	80%	
	Market fluctuations	Property market prices / interest rate rises		Property price rise due to reduciton in supply, chain sale delayed	Local property prices increase beyond budgeted allowance, property purchase takes longer	Accept	11/07/23	Stephen Cohen	3	3	3	2	6	3	2		Financial modelling builds ir contingency allowances for market increases, pipieline builds in possible chain sale delays. Properties are to be delivered by 29 March 2024	29/04/24	Not yet started	0%	
	Adverse public opinion/media intervention	Negative publicity generated from investing in properties		Negatve publicity from OCC entering into Fund	Reputational damage	Avoid	11/07/23	Stephen Cohen	2	3	2	1	2	2	1		National awareness of Afghan resettlement & wide homelessness issues and level of financial benefit fron this investment	29/04/24	Not yet started	0%	
	Not entering into fund	Decision to not enter into the fund	Opportunity		Not realising beneftis of property acquisition & reputational damage	Avoid	11/07/23	Stephen Cohen	4	3	3	3	9	1	1		Report sets out rational for entering into fund		In Progress	50%	

This page is intentionally left blank